

Construction Update

Date: June 1, 2021

Project Name: College Avenue Reconstruction, 14th to 24th Street

Contractor: Schippers Excavating, Incorporated

Subject: Progress Meeting #3

Attendance:

City of Holland: White, Thorne, Ng

Holland BPW: Cyrus, Richie

Holland Eng: Bousfield

Schippers Exc: Moelker

Latitude Plumbing: Chad Brinks

AT&T: Wallin, Subcontractors (Ken David Enterprises)

1. Schedule

- i. Construction started on May 10, 2021.
- ii. Currently working in phase 1a according to project MOT.
- iii. Contractor is requesting to start phase 1b will milling on Tuesday or Wednesday 6/8 or 6/9.
- iv. Scheduled completion date is August 27, 2021.

2. Traffic & Safety

- i. Construction signage, detours, pedestrian barricades o.k.
- ii. Issues with trash collection resolved, contractor bringing to construction limits as needed. Mail delivery o.k.
- iii. Discussed dry concrete sawing, issue has been addressed per Moelker.

3. Contractor Submittals

- i. Concrete mix designs submitted. Under review.
- ii. EJ specs for watermain, fittings, services, hydrants, castings submitted. Under Review.
- iii. Contractor still needs to provide MSLs and HMA submittals.
- iv. Contractor still needs to provide pre-construction videos.

4. Materials Testing

- i. Density testing o.k.

5. SESC Controls

- i. Nothing to report.

6. Change Orders

- i. Nothing to report.

7. Pay Estimates

- i. 1st pay estimate should go out at the end of the week.

8. Discussion Items

- i. 2nd segment of watermain between 15th and 16th passed testing requirements. Contractor will cut over to new watermain this week. Intersection of 15th remains for next week.
- ii. Water services continue this week, couple of the services require excavation next to buildings (service into house on a sidewall).
- iii. Contractor will be working on storm sewer installation this week.
- iv. Two catch basins in conflict with old water main. Direction to wait on those and just lay pipe laterals in the interim until everything gets off the old main.
- v. Contractor will schedule mill for phase 1b for Tuesday/Wednesday (6/8 or 6/9) and removals will follow. City will send out notices and get message board out in advance. Road building to start next week on Phase 1a.
- vi. No dust control applied before last holiday weekend as weather was poor on Friday before holiday.
- vii. AT&T onsite at the meeting, looking to go joint with BPW on cross culverts. Discussed over the phone with Thorwall and AT&T will coordinate with BPW's sub Precision Trenching and get things installed at the same time in the same trench.

9. Other Items

10. Next Meeting

- i. Next progress meeting will be Monday, June 7st.